

3. The driver sightlines should be shown as straight lines rather than following the lane.

RESPONSE: The driver sightlines have been revised to be shown as straight lines rather than following the lane.

4. The plan should be revised to indicate the existing road grades and the SSDs adjusted per the values in City Standard Section 2.12.2 if applicable.

RESPONSE: The existing road grades have been added to the profile views and none averaged 3% or more, so the values in the city standard section 2.12.2 are not applicable.

5. Per General Note #4 of the Land Use Application Review letter, provide a sight distance analysis for the Barksdale Avenue/DuPont-Steilacoom Road intersection.

RESPONSE: A sight distance analysis has now been provided for Barksdale Avenue/DuPont-Steilacoom Road intersection.

Also included is an Entering Sight Distance exhibit. One for the approach looking east and west entering onto Barksdale Avenue and also one for the right in and right out approach onto DuPont-Steilacoom Road looking north.

G&O Comment #11: The site plan must include supplemental turning movement exhibits to demonstrate that the City Fire Department's large apparatus can navigate the site, including in and out of the site accesses, and to the FDCs and hydrants. The design vehicle used shall be identified.

AHBL Review: Entering truck movements may not overrun the Steilacoom-Dupont Road city curb, as shown on the plan. Please revise the plans to eliminate the overrun.

RESPONSE: The AutoTurn Exhibits have been revised so the entering truck movements do not overrun the Steilacoom-DuPont Road city curb as previously shown on the plans. The approach width for Parcel B off of Steilacoom-DuPont Road has been widened by 5' (2.5' each side) to accommodate the additional width needed for the fire truck turning movement. Please see sheet G5 of the revised grading plans for details of the revised approach.

G&O Comment #25: The project shall include a Temporary Erosion and Sediment Control (TESC) Plan. Include the Erosion/Sedimentation Control Notes and Construction Sequence listed in City Standards 11.2 to the sheets.

AHBL Review: TESC plan, notes, and sequence not included, however, these items can be addressed through a project condition of approval to be included in the plan check drawings.

RESPONSE: Acknowledged

G&O Comment #37: Driveways directly giving access onto arterials will be denied if alternative access is available. A Public Works Standards Variance will be required to construct the driveway access to DuPont-Steilacoom Road.

AHBL Review: The Public Works variance request was not found in the resubmittal package.

RESPONSE: Please find the Public Works variance included in this submittal package.