

West Hills Water Treatment Plant (10)

1. **Weed Abatement – Facility Grounds**
Sprayed and cleared weeds around the facility to maintain safety, accessibility, and overall appearance.
2. **Sludge Removal – Drying Bed #1**
Removed accumulated sludge from Drying Bed #1 to restore capacity and support ongoing solids handling operations.
3. **Sump Pump Installation – Containment Areas**
Installed new sump pumps in containment areas to improve drainage and spill containment efficiency.
4. **PAC Delivery Received**
Received a new load of Powdered Activated Carbon (PAC) for ongoing treatment processes.
5. **Decant Pump Replacement – #1**
Replaced Decant Pump #1 to restore functionality and maintain effective liquid separation.
6. **Sand Pump #2 Maintenance**
Replaced the drive belt and greased the motor on Sand Pump #2 to ensure smooth operation and prolong equipment life.
7. **Poly Mixer Gearbox Maintenance**
Replaced the oil in the poly mixer gearbox as part of routine maintenance to ensure proper lubrication and performance.
8. **Pump Shed Repair – Sulfuric Acid Area**
Repaired the shed housing the sulfuric acid pumps to improve structural integrity and protect critical equipment.
9. **CL17 Analyzer Maintenance**
Performed acid cleaning on CL17 chlorine analyzers to maintain accuracy and performance.
10. **Turbidity Meter Cleaning**
Cleaned all turbidity meters to ensure continued accurate water quality monitoring.

Wastewater (10)

1. **Valve Replacement – Paullus Lift Station**
Replaced a cracked 3-inch valve on the force main at the Paullus Lift Station to restore system integrity and prevent leaks.
2. **Hydro Cleaning – Collection System Trouble Spots**
Performed hydro cleaning and jetting of known trouble areas in the collection system to reduce the risk of blockages and improve flow.
3. **Hydro Cleaning – Cielo Vista Development**
Completed hydro cleaning and jetting of the collection system in the Cielo Vista development to maintain proper system function and prevent backups.
4. **Force Main Flushing – Paullus Lift Station**
Switched over force mains and performed a full flush at the Paullus Lift Station to ensure proper flow and clear any potential blockages.